




I-680 NB Express Lane Monthly Project Status Update

A Presentation for the
Sunol Smart Carpool Lane Joint Powers Authority (SSCLJPA)
April 14, 2014





Progress Reporting

- ❑ Activities Completed Since Last Month
- ❑ Upcoming PA&ED Activities



I-680 Sunol SMART Carpool Lane Joint Powers Authority



2

Activities Completed

- ❑ Traffic & Revenue Studies
 - ✓ Draft Traffic Operational Analysis Report (TOAR)
 - ✓ Revenue Forecast

- ❑ Environmental Technical Studies
 - ✓ Field Studies
 - ✓ Draft Technical Reports
 - ✓ Administrative Draft Environmental Document

Activities Completed

- ❑ Geometric Development
 - ✓ Preliminary Geometric Design
 - ✓ Preliminary Design Standard Variances
 - ✓ Preliminary Advance Planning Studies
 - ✓ Draft Technical Reports
 - ✓ Value Analysis

- ❑ Stakeholder/Public Participation
 - ✓ Project Development Team meeting (on-going)

Upcoming PA&ED Activities in 2014

- ❑ Project Approval
 - ✓ Draft Project Report (August 2014)

- ❑ Environmental Document
 - ✓ Draft EIR/EA (August 2014)
 - ✓ Public Circulation of Draft EIR/EA (August – September 2014)
 - ✓ Public Hearing (September 2014)

Key Focus Areas

- ❑ Funding
- ❑ Project Phasing
- ❑ Implementation of a Financially Constrained Alternative
- ❑ Schedule

Traffic Study Limits & Approach

- ▣ Study Envelope
- ▣ Local Approval on Study Approach

I-680 Sunol SMART Carpool Lane Joint Powers Authority

7

Project Schedule

Project Initiation Document (PID)	October 2012 (A)
Project Approval (PA&ED)	July 2015 (T)
Ready to List (PS&E)*	March 2017 (T)
Right of Way Cert. *	March 2017 (T)
Begin Construction*	July 2017 (T)
End Construction (CCA)*	December 2018 (T)

* Subject to funding availability

I-680 Sunol SMART Carpool Lane Joint Powers Authority

8