




## I-680 NB Express Lane Monthly Project Status Update

A Presentation for the  
Sunol Smart Carpool Lane Joint Powers Authority (SSCLJPA)  
March 10, 2014




## Progress Reporting

- ❑ Activities Completed Since Last Month
- ❑ Upcoming PA&ED Activities
- ❑ Schedule



I-680 Sunol SMART Carpool Lane Joint Powers Authority



2

## Activities Completed

- ❑ Traffic & Revenue Studies
  - ✓ Draft Traffic Operational Analysis Report (TOAR)
  - ✓ Revenue Forecast
  
- ❑ Environmental Technical Studies
  - ✓ Field Studies
  - ✓ Draft Technical Reports
  - ✓ Administrative Draft Environmental Document

## Activities Completed

- ❑ Geometric Development
  - ✓ Preliminary Geometric Design
  - ✓ Preliminary Design Standard Variances
  - ✓ Preliminary Advance Planning Studies
  - ✓ Draft Technical Reports
  - ✓ Value Analysis
  
- ❑ Stakeholder/Public Participation
  - ✓ Project Development Team meeting (on-going)

## Upcoming PA&ED Activities in 2014

- Project Approval
  - ✓ Draft Project Report (August 2014)
  
- Environmental Document
  - ✓ Draft EIR/EA (August 2014)
  - ✓ Public Circulation of Draft EIR/EA (August – September 2014)
  - ✓ Public Hearing (September 2014)

## Key Focus Areas

- Access
- Toll Pricing/ Violation Enforcement
- Funding
- Project Phasing
- Schedule

## Traffic Study Limits & Approach

- Study Envelope
- Local Approval on Study Approach



I-680 Sunol SMART Carpool Lane Joint Powers Authority



7

## Project Schedule

Project Initiation Document (PID)	October 2012 (A)
Project Approval (PA&ED)	July 2015 (T)
Ready to List (PS&E)*	March 2017 (T)
Right of Way Cert. *	March 2017 (T)
Begin Construction*	July 2017 (T)
End Construction (CCA)*	December 2018 (T)

\* Subject to funding availability

I-680 Sunol SMART Carpool Lane Joint Powers Authority



8