

CAPITAL PROJECTS PROGRAM

Project Fact Sheet



PROJECT SPONSOR

Alameda CTC

PROJECT DESCRIPTION

The I-880 Southbound HOV Lane Project widened the southbound I-880 mainline from Hegenberger Road to Marina Boulevard for a High Occupancy Vehicle (HOV) lane. The project was built under two separate construction contracts both of which were administered by Caltrans.

The limits of the south segment contract extend from Davis Street to Marina Boulevard. South segment improvements included the freeway widening necessary for construction of the new HOV lane, reconstruction of the Davis Street and Marina Boulevard overcrossings to accommodate the new lane and to provide standard vertical clearance over the freeway, and construction of a new soundwall.

PROJECT STATUS

The \$69.8 million south segment project was funded through a combination of federal, state, and local fund sources. In May 2012, the California Transportation Commission allocated Proposition 1B Corridor Mobility Improvement Account funding for the construction phase of the project. The contract was awarded in September 2012 and major construction activities are substantially complete. The new carpool lane opened to traffic on October 20, 2015.

I-880 Southbound HOV Lane - South Segment

Project Number: 1376.001 | March 2016



Project Highlights

- The new carpool lane was opened to traffic in October 2015, in tandem with the north segment portion, from Hegenberger Rd. to Marina Blvd.
- The new Davis St. and Marina Blvd. Overcrossings are open to traffic
- Construction activities are substantially complete, final punch list items are underway

Project Fact Sheet

I-880 Southbound HOV Lane Project - South Segment

Project Number: 1376.001

March 2016

PROJECT COST ESTIMATE

PROJECT FUNDING

Cost Estimate by Phase (\$ X 1,000)

Scoping	\$	1,515
PE/Environmental	\$	1,927
Final Design (PS&E)	\$	6,291
Right-Of-Way	\$	889
Utility Relocation	\$	697
Construction	\$	58,465
Equipment Purchase	\$	0

Funding by Fund Source (\$ X 1,000)

Measure B	\$	878
Federal	\$	5,057
State (CMIA)	\$	52,846
Regional	\$	0
Local	\$	11,003
Other	\$	0

TOTAL Expenditures: \$ 69,784

TOTAL Revenues: \$ 69,784

PROJECT SCHEDULE

Project Phase	Begin - End MM/YY	2010	2011	2012	2013	2014	2015	2016
Scoping	01/07 - 12/07							
PE/Environmental	04/08 - 10/09							
Final Design (PS&E)	10/08 - 04/12							
Right-Of-Way	03/09 - 04/12							
Advertisement / Award	05/12 - 09/12							
Construction	09/12 - 05/16							



Caltrans construction photographs of work on I-880 and Marina Blvd. Overcrossing in San Leandro, CA.

Caltrans construction photographs of work on I-880 and Davis St. Overcrossing in San Leandro, CA.

Note: The information on this fact sheet is subject to periodic updates.