





## I-680 NB Express Lane Monthly Project Status Update

A Presentation for the  
Sunol Smart Carpool Lane Joint Powers Authority (SSCLJPA)  
July 14, 2014




## Progress Reporting

- ▣ Activities Completed
- ▣ Upcoming PA&ED Activities



I-680 Sunol SMART Carpool Lane Joint Powers Authority



2

## Activities Completed

- ❑ Environmental Technical Studies, Reports, Traffic Reports and Engineering Reports
- ❑ Stakeholder/Public Participation  
Project Scoping Meetings held in fall 2012. Project Development Team meetings (on-going)

## Upcoming PA&ED Activities in 2014

- ❑ Project Approval
  - ✓ Draft Project Report (September 2014)
- ❑ Environmental Document
  - ✓ Draft EIR/EA (September 2014)
  - ✓ Public Circulation of Draft EIR/EA (September 2014)
  - ✓ Public Hearing (October 2014)

## Key Focus Areas


- ❑ Funding
- ❑ Project Phasing
- ❑ Implementation of a Financially Constrained Alternative
- ❑ Schedule

## Traffic Study Limits & Approach

- ❑ Study Envelope
- ❑ Local Approval on Study Approach



<b>Project Schedule</b>	
Project Initiation Document (PID)	October 2012 (A)
Project Approval (PA&ED)	August 2015 (T)
Ready to List (PS&E)*	March 2017 (T)
Right of Way Cert. *	March 2017 (T)
Begin Construction*	July 2017 (T)
End Construction (CCA)*	December 2018 (T)
* Subject to funding availability	

I-680 Sunol SMART Carpool Lane Joint Powers Authority  7