

580 WB HOV, Segment 1 – East

EA – 2908C

04-ALA-580 – PM R8.4/R14.6 - **WB HOV, Segment 1 – East** Segment (Isabel Avenue to Greenville Road)

Construction Capital - \$73.8M CMIA bond - \$49.3M (\$42.8M cap + \$6.5M sup)

- Construct a WB HOV Lane
- Construct auxiliary lane (Isabel Avenue to Vasco Road)
- Construct a sound wall (west of Vasco Road)
- Rehab the existing pavement

PAED – 1/26/10 (A)

DOE – 11/18/11 (A)

PSE-HQ – 3/16/12 (A)

RWC – 3/27/12 (A)

RTL – **5/18/12**

o working with HQOE to RTL, **DC = 4/26; DR = 5/8**

CTC Vote – **5/23/12 (May)**

Award – **Sept '12**

Right of Way – by County of Alameda; RON by Alameda County Board of Supervisors

4 private + 1 Public parcels = 5 total parcels

- All offers have been made – 10/15/11 (A)
- Commercial parcels: none
- Private parcels: (3 parcels easements + TCEs)
- Private TCEs: 1 TCE (private) – parcel dropped
- Public parcels: 1 parcel (easement)
- All parcels have been obtained, **RWC2** - 3/27/12 (A) o **DONE**

Permits –

- US Army Corp 404 – 3/1/11(A)
- DFG 1600 – 3/2/11 (A); ITP issued 11/8/11 (A)
- Water Board 401 – 7/11/11 (A)
- USFWS – BO amendment approved – 11/28/11 (A) o **DONE**

Agreements –

- Construction coop – 12/23/11 (A)
- PM2.5 needed for E-76 – Hot Spot Analysis 2/17/12 (A)
 - o MTC Air Conformity Task Force 2/23/12 (A)
 - o EPA and MTC Air Conformity Task Force concurrence target 3/7/12 (A)
 - o 15-day public notice 3/10-3/26, notice to begin 3/10/12 (A)
 - o PM 2.5 to FHWA 3/27/12 (A)
 - o FHWA determination 4/10/12 (A) o **DONE**