I-580 Corridor Improvement Projects

Project Delivery Strategy and Status Update

Presentation to Alameda County Transportation Commission
Program and Projects Committee
April 11, 2011









Purpose of Presentation

Provide an update on the status, scope, cost, and schedule of the I-580 Corridor Express (HOT) Lane Projects including a project delivery plan for the I-580 WB Express Lane.





Inventory of Current I-580 Corridor Projects

- **Eastbound I-580 HOV Lane Project** (Hacienda Drive to Greenville Road)
 - Includes Rehabilitation within project limits
- Eastbound Auxiliary Lane Project (Isabel Avenue to First Street)
- **Eastbound HOT Lane Project Conversion** (Hacienda Dr to Greenville Rd)
- Westbound I-580 HOV Lane Project (Foothill Blvd to Greenville Rd)
 - Includes Rehabilitation within project limits (Pending Fund Allocation)
- Westbound HOT Lane Conversion Project (Foothill Blvd to Greenville Rd)
- I-580 Traffic Management Plan & Corridor Management
- ❖ I-580 Landscaping & Environmental Mitigation
- I-580/Isabel Avenue Interchange Project
- Eastbound Truck Climbing Lane Project (Greenville Rd to North Flynn Rd)
- I-580/I-680 Interchange Improvements Study










I-580 Corridor Projects – Vicinity Map



Eastbound Aux Lane Limits

Eastbound HOT Lane Limits

Westbound HOV/HOT Lane Limits









Eastbound I-580 HOV Lane Project

- Constructed via two construction contracts
 - Segment 1 Portola to Greenville
 - HOV Lane opened October 2009
 - Segment 2 Hacienda to Portola
 - HOV Lane opened November 2010









Eastbound I-580 HOV Lane Project

Segment 1 Status

- Contract Acceptance February 2, 2010
- Final Contract Cost \$41,214,986.52

Segment 2 Status

Congestion Relief

- Contract is suspended to accommodate Isabel I/C Project.
 Remaining work, pavement rehabilitation between
 Portola and Airway, will commence August 2011.
- Estimated Date of Contract Acceptance: December 2011
- Estimated Contract Cost \$32,700,000

Goods Movement







Eastbound I-580 HOV Lane Project – Programmed Funding (In \$Mil)

	CMIA	STIP	TCRP (LONP)	SHOPP	RM2	TCRP	FED	TVTC	TOTAL
PSR	Prepared b	y Caltrans	s (Funding	Unavailabl	e)				
PA&ED					5.00	7.00			12.00
PS&E					1.00				1.00
ROW									0.00
Construct Capital	43.77	17.67	14.71	27.00			2.85		106.00
Construct Support	8.36		3.29				2.45	0.60	14.70
TOTAL	52.13	17.67	18.00	27.00	6.00	7.00	5.30	0.60	133.70

Total Project Cost: \$133.70 M









I-580 Eastbound Auxiliary Lanes Project – Isabel Avenue to First Street

- Environmental documentation is being prepared through a second revalidation of the original EB I-580 HOV Lane Project environmental document
 - Includes the road bed width necessary for a <u>standard</u> double HOT Lane.
- Currently at 95% PS&E:
 - 95% PS&E must be revised to include additional width to accommodate a double HOT Lane.
 - Includes sound wall that was deleted from the I-580/Isabel Avenue Interchange Project.
 - Plan to add additional HOT Lane scope for construction.










I-580 Eastbound Auxiliary Lanes Project with HOT Lane

- Will accommodate conversion of the recently constructed EB HOV Lane to a double HOT lane facility with <u>standard shoulder and lane widths.</u>
- Aux Lane PS&E will be revised to accommodate HOT Lane Project. HOT lane design currently at PA&ED level.











I-580 Eastbound Auxiliary Lane Project -- Funding

	CMIA	RM2	TVTC	FED	Scope Seg 1	LONP	Total
PSR	Not App	licable					
PA&ED		1.35		0.23			1.58
PS&E		0.57	0.30				.87
ROW		0.50					0.50
Construct Cap	19.03				4.99	1.70	25.72
Construct Sup	2.54	0.24					2.78
TOTAL	21.57	2.66	0.30	0.23	4.99	1.70	31.45

Total Project Cost: \$31.45 M









I-580 Eastbound Auxiliary Lane Project -- Schedule

- Project Approval
- ❖PS&E
- Right of Way Cert (Assuming no Condemnation)
- **❖**RTL
- **❖** Advertise
- Bid Opening
- Award
- End Construction

October 2011

January 2012

April 2012

April 2012

May 2012

July 2012

August 2012

April 2014









I-580 Eastbound HOT Lane



Project Location:

I-580 EB from Hacienda Drive to Greenville Road in Livermore

Status:

HOV Lane construction complete, HOT Lane Project in Environmental Phase, scope set. Expect to combine with Aux lane construction contract

EB HOT Lane







I-580 Eastbound HOT Lane Project -- Funding

	CMIA	STIP	SHOPP	RM2	TVTC	FED	Shortfall	Total
PSR	None							
PA&ED				1.50				1.50
PS&E				0.30			.40	0.70
Sys. Int.				0.50		7.50		8.00
ROW				0.20			.20	0.40
Construct Cap				6.30	2.70		7.90	16.90
Construct Sup	To be o	combine	d with I-58	0 EB Au	ux Lane Pro	oject		
TOTAL				8.80	2.70	7.50	8.50	27.5

Total Project Cost: \$27.5









I-580 Eastbound HOT Lane Project -- Schedule

- Project Approval
- ❖PS&E
- *Right of Way Cert (Assuming no Condemnation)
- **❖**RTL
- **❖**Advertise
- **❖**Bid Opening
- Award
- End Construction

November 2011

January 2012

April 2012

April 2012

May 2012

July 2012

August 2012

April 2014

Note: Project combined with Aux Lane for Construction










I-580 Westbound HOV Lane



Westbound HOV Lanes

Project Location:

I-580 WB from Greenville Road in Livermore to Foothill Road in Dublin

Status:

PA&ED complete, Proj. split into 2 contracts, District PS&Es at 95% and 100%, R/W maps completed and Appraisal Letters sent. R/W acq. and incorporating rehab critical path.

Upcoming Contracts:

Construction - Fall 2011








I-580 Westbound HOV Lane

Typical cross section for WB HOV lane











I-580 Westbound HOV Lane Project – Funding & Schedule

RM2	\$ 15,893,000
Savings from EB HOV Projects	\$ 0
I-Bond: CMIA	\$101,700,000
Federal	\$ 250,000
SHOPP	\$ 33,400,000
Caltrans PPM	\$ 57,400
Local (LONP, TVTC, Meas. B & Livermore)	\$ 19,851,000
Total Funding**	\$171,151,400

Project Approval	Complete
PS&E	August 2011
Right of Way (Assuming no condemnation req'd)	November 2011
RTL	November 2011
Advertise	December 2011
Bid Opening	February 2012
Award	March 2012
End Construction	October 2014

Note: Schedule Updated to accommodate Incorporation of rehab.









I-580 Westbound HOT Lane



Westbound HOT Lanes

Project Location:

I-580 WB from Greenville Road in Livermore to Foothill Road in Dublin

Status:

Feasibility, Revenue and Traffic Operations Report preparation underway.

Upcoming Contracts:

Alameda CTC issued RFP for PSR/PR in March 2011. RFP for System Manager Planned for April 2011







I-580 Westbound HOT Lane Project Current Status

- ❖ I-580 Westbound HOTL Feasibility Report, Traffic Operations Analysis Report (TOAR) and Revenue Analysis scheduled to be completed in June 2011
- Alameda CTC issued RFP to prepare a PSR/PR (Project Approval) in March 2011; Approved contract expected in June 2011
- ❖ RFP for I-580 and I-680 Corridors System Manager will be issued in April 2011
- The project delivery plan has been discussed with Caltrans, owner of the facility and MTC, owner of the Regional Hot Lane Network









I-580 Westbound HOT Lane Project Project Implementation

The project implementation plan for the Westbound Express Lane Project includes the following:

- Conversion of the I-580 westbound HOV lane to a single express lane, with conversion to a double HOT lane to occur in the future, when necessary
- Project Approval will come in the form of a revalidation of the I-580 WB HOV lane project document and approval of a PSR/PR
- Civil elements will be incorporated in to the I-580 westbound HOV lane project via CCO after westbound HOT project approval.
- Development of the Electronic Toll System and preparation of the required cooperative, interface, enforcement, and tolling agreements will occur concurrently with design









I-580 Westbound HOT Lane Project Project Implementation

Issues to be Finalized During Preparation of PSR/PR:

- Approval of necessary Design Exceptions (Minimal with single lane option)
- Location of Ingress/Egress (to be determined by Traffic Operations & Analysis Report)
- Location of Enforcement Areas
- Striping
- Location of signs, toll gantries & CCTV









I-580 Westbound HOT Lane Project System Manager

RFP for System manager will include one System Manager for I-680 and I-580 HOT lane corridors. System Manager tasks include:

- Concept of operations
- Enforcement Plan
- Systems Engineering Management Plan (SEMP)
- Expression of Interest
- Preparation of RFP for System Integrators
- Assisting Alameda CTC Staff with the management of System Integrator contracts
- Assisting with the development of corridor Tolling Policies.









Project Issues

- Westbound HOT funded for scoping, project approval and design only. Source of System Integrator and construction funding in the amount of \$12.1 Million yet to be determined.
- Project will construct a single HOT lane. Conversion to double HOT lane will be a future project.
- Current design and estimate assumes utilization of existing pavement with no additional widening and no additional R/W (Constructing a single HOT lane mitigates this issue).
- ❖ Tolling Policy for westbound I-580 needed finalize TOAR and revenue Forecast.








I-580 Westbound HOT Lane

Typical cross section for single WB HOT lane



Notes: Buffer width may be 2-feet









I-580 Westbound HOT Lane – Funding & Schedule

Federal IMD	\$ 1,000,000
Local (TVTC)	\$ 3,400,000
Funding Shortfall	\$ 12,100,000
Total Funding** **Assumes double HOT configuration	\$ 16,500,000

Project Approval October 2012 PS&E March 2013 Right of Way (Assuming none req'd) July 2013 RTL July 2013 Advertise August 2013 September 2013 **Bid Opening** October 2013 **Award End Construction**** October 2014

Note: Scheduled to have HOT infrastructure in place for WB HOV opening as HOT









Discussion

