



# I-680 Sunol Express Lanes



SEGMENT A	SEGMENT B	SEGMENT C
Median Work 60%	Median Work 25%	Median Work 10%
Structural 70%	Structural 55%	Structural 20%
Electrical 65%	Electrical 45%	Electrical 20%
% Complete 35%		Time Elapsed 22%



# I-680 Sunol Express Lanes - Segment A Photos



**LEGEND**

- Retaining Wall
- RW
- Bridge (Structure Work)
- Br
- Exit



Overhead Express Lane sign structure



# I-680 Sunol Express Lanes - Segment B Photos

Construction Phase



Soil nail retaining wall structure at Palm Avenue



Retaining wall rebar detail

**LEGEND**

- Retaining Wall
- RW
- Bridge (Structure Work)
- Br
- Exit



# I-680 Sunol Express Lanes - Sheridan Road Overcrossing

Construction Phase



Full freeway closure for falsework removal operations



# I-680 Sunol Express Lanes - Ongoing Median Work

Construction Phase



Drainage installation



Concrete barrier construction

