



ALAMEDA COUNTY TRANSPORTATION COMMISSION



GoPort Implementation: 7th Street Grade Separation East (7SGSE)

A presentation to the Programs and Projects Committee
John Pulliam, Director of Project Delivery
 January 13, 2020

Port of Oakland

- One of the top 10 busiest container ports in the nation
- Handles 99 percent of regional containerized goods in Northern California
- Vital to the international trade network and regional and state economies
- One of the few U.S. ports with existing marine terminal capacity to accommodate current and projected cargo volumes





7th Street Grade Separation East

2


GoPort Program

- Freight Intelligent Transportation System (FITS)
- 7th Street Grade Separation East (7SGSE)
- 7th Street Grade Separation West (7SGSW)



7th Street Grade Separation East

7SGSE Project Plan



7th Street Grade Separation East




7th Street Grade Separation East



7th Street Grade Separation East

7SGSE Project Plan



7th Street Grade Separation East

Schedule

	Begin	End
Preliminary Engineering/Environmental	Complete	Complete
Final Design/Contract Documents	Fall 2018	Early 2020
Right-of-Way	Fall 2018	Early 2020
Construction	Fall 2020	2023



7th Street Grade Separation East

7SGSE – Estimated Costs

PE/Environmental:	\$ 5.4 M
Final Design:	\$ 21 M
Construction:	\$ 290 M
TOTAL:	\$ 317 M



Recommendations:

- Allocate \$13M of Measure BB Countywide Freight Corridors funds (TEP-27) for Right-of-Way, and
- Authorize the ED to enter into a contract for Construction Management services for constructability review



Right-of-Way

- Right-of-Way team has prepared appraisals of the UPRR properties needed for the project, estimated at \$13M
- We have provided those appraisals to UPRR, and staff has begun discussion with UPRR engineers and property technical staff
- Anticipate completing right-of-way discussions by February of this year



Construction Management Contract

- Phase 1 – Constructability Review Services
 - Utilizes construction experts to review contract documents
 - Identify opportunities for cost and schedule savings
- Phase 2 - Full Construction Management Services
 - Future task
 - Staff will return to Commission after funding is approved by CTC



Construction Management RFP

- Commission authorized release of RFP on July 8, 2019
- Four proposals were received
- All four teams were interviewed
- Selection Panel included 3 Alameda CTC staff, 1 representative from City of Oakland, and 1 from Port of Oakland
- Selection panel determined that WSP team was most qualified to perform the services



Recommendation:

- Allocate \$13M of Measure BB Countywide Freight Corridors funds for Right-of-Way, and
- Authorize the ED to enter into a contract for Construction Management services for constructability review (phase 1) for \$499,796





Thank You

For more information, visit
www.AlamedaCTC.org



Alameda County Transportation Commission • 1111 Broadway, Suite 800
Oakland, CA 94607 • 510.208.7400