EXHIBIT B MITIGATION MONITORING AND REPORTING PROGRAM

Alameda CTC Rail Safety Enhancement Project Berkeley (Cedar Street, Addison Street, and Bancroft Way)

May 2023





PREFACE

Section 21081.6 of the California Environmental Quality Act (CEQA) requires a Lead Agency to adopt a Mitigation Monitoring and Reporting Program whenever it approves a project for which measures have been required to mitigate or avoid significant effects on the environment. The purpose of the monitoring and reporting program is to ensure compliance with the mitigation measures during project implementation.

The Initial Study/Mitigated Negative Declaration prepared for the Alameda CTC Rail Safety Enhancement Project at Cedar Street, Addison Street, and Bancroft Way concluded that the implementation of the project could result in significant effects on the environment and mitigation measures were incorporated into the proposed project or are required as a condition of project approval. This Mitigation Monitoring and Reporting Program addresses those measures in terms of how and when they will be implemented.

the project would be less tha	an significant.	eclaration concluded that the impacts from implementation of
l,	, the applicant, on the behalf of	, hereby agree to fully implement the
proposed project. I understa	ed below which have been developed in conjunction with the prep nd that these mitigation measures or substantially similar measure gnificantly reduce potential environmental impacts to a less-than-s	s will be adopted as conditions of approval with my development
Project Applicant's Signature	·	
Date		

	MONIT	ORING AND REPORTING PROGRAM	1
MITIGATIONS	Level of Impact After Mitigation	Responsible Party	Timing
Air Quality			
The project could potentially result in a cumulatively cons	iderable net increase of any criteria	pollutant for which the project regi	on is non-attainment unde
federal or State ambient air quality standards.			
Mitigation Measure AQ-1: Bay Area Air Quality			
Management District's (BAAQMD's) Basic Construction			
Measures Recommend for All Projects			
These conditions include the following: water exposed surfaces two times daily; cover haul trucks; clean track outs with wet powered vacuum street sweepers; limit speeds on unpaved roads to 15 miles per hour; complete paving as soon as possible after grading; limit idle times to 5 minutes; properly maintain mobile and other construction equipment; and post a publicly visible sign with contact information to register dust complaints and take corrective action within 48 hours.	Less than Significant	Construction Contractor	During Construction
Biological Resources			
The project could have a substantial adverse impact on fe limited to: marsh, vernal pool, coastal, etc.) through direct		-	er Act (including but not
Mitigation Measure BIO-1: Pre-construction Survey and Impact Avoidance for Raptors and Other Nesting Birds Ground disturbing activities should be restricted to the non-breeding season (September 1 to January 31) when feasible. If construction activities occur during the nesting bird season (February 1 to August 31), the following mitigation measures are recommended to reduce impacts to nesting special-status avian species, and other	Less than Significant	Construction Contractor / Qualified Biologist	Before Construction

	MONITORING AND REPORTING PROGRAM		
MITIGATIONS			
	Level of Impact After Mitigation	Responsible Party	Timing
nesting birds protected by the California Fish and Game			
Code and the MBTA:			
A preconstruction nesting bird survey should be			
conducted by a qualified biologist no more than 14 days			
prior to initiation of ground disturbance and vegetation			
removal. The survey area should include all work areas			
and, at a minimum, a 150-foot buffer for passerines and a			
500-foot buffer for raptors. The survey should be			
conducted by a biologist familiar with the identification of			
avian species known to occur in the region and should			
focus on trees, human-made structures, and vegetated			
areas.			
If nests are found, an appropriate avoidance buffer will			
be determined and demarcated by the qualified biologist			
with high visibility material. Avoidance buffers should be			
established based on the nest location in relation to			
project activity, the line-of-sight from the nest to the			
project activity and observed behavior at the nest.			
All construction personnel should be notified as to the			
existence of the buffer zones and to avoid entering buffer			
zones during the nesting season. No ground disturbing			
activities should occur within the buffer until the			
qualified biologist has confirmed that breeding/nesting is			
complete, and the young have fledged the nest.			
Encroachment into the buffer should occur only at the			
discretion of the qualified biologist.			
Mitigation Measure BIO-2: Mitigation Measures for			
Waters and Wetlands	Less than Significant	Construction Contractor	During Construction

	MONI	TORING AND REPORTING PROGRAM	
MITIGATIONS	Level of Impact After Mitigation	Responsible Party	Timing
At a minimum, the following Best Management Practices			
(BMPs) will be implemented on-site during and following			
construction to prevent any indirect impacts to			
downstream waters and wetlands.			
1. Vehicles and equipment should be checked at			
least daily for leaks and maintained in good			
working order. Spill kits should be available on-			
site at all times and a spill response plan should			
be developed and implemented.			
2. Sediment and erosion control measures (e.g.,			
sand or gravel bags, hay bales, check dams)			
should be implemented and maintained			
throughout the project site to prevent the entry			
of sediment and/or pollutants into any			
waterways or jurisdictional areas. No			
monofilament plastic will be used for erosion			
control.			
Cultural Resources			
The project could cause a substantial adverse change in the	he significance of an archaeological	resource, pursuant to Section 15064.	5.
Mitigation Measure CUL-1: Unanticipated Discovery of			
Archaeological Resources			
In the event archaeological resources are encountered			
during construction, work shall be halted within 100 feet	Less than Significant	Construction Contractor, Qualified	During Construction
of the discovered materials and workers shall avoid		Archaeologist	0 11 11 11
altering the materials and their context until a qualified			
professional archaeologist has evaluated the situation			
and provided appropriate recommendations.			

	MONITORING AND REPORTING PROGRAM		
MITIGATIONS	Level of Impact After Mitigation	Responsible Party	Timing
If an archaeological resource is encountered in any stage			
of development, a qualified archaeologist will be			
consulted to determine whether the resources qualify as			
historical resources or unique archaeological resources.			
In the event that the encountered resources qualify, the			
archaeologist will prepare a research design and			
archaeological data recovery plan to be implemented			
prior to resuming construction at the affected area. The			
archaeologist shall also prepare a written report of the			
finding, file it with the appropriate agency, and arrange			
for curation of recovered materials.			
Disturb any human remains, including those interred outs	ide of dedicated cemeteries?		
Mitigation Measure CUL-2: Unanticipated Discovery of			
Human Remains			
In the event that human remains are discovered during			
project construction, all activity within a 50-foot radius of			
the discovery site shall be halted. The Alameda County			
Coroner would be notified and would make a			
determination as to whether the remains are of Native	Less than Significant	han Significant Construction Contractor	During Construction
American origin or whether an investigation into the	2000 0.10.11 0.18.11.110		
cause of death is required. If the remains are determined			
to be Native American, the Coroner will notify the NAHC			
immediately. Once NAHC identifies the most likely			
descendants, the descendants will make			
recommendations regarding proper burial, which will be			
implemented in accordance with Section 15064.5(e) of			
the CEQA Guidelines.			
Geology and Soils			

	MONITORING AND REPORTING PROGRAM				
MITIGATIONS	Level of Impact After Mitigation	Responsible Party	Timing		
The project could directly or indirectly destroy a unique pa	The project could directly or indirectly destroy a unique paleontological resource or site or unique paleontological feature.				
Mitigation Measure GEO-1: Discovery of Paleontological Resources					
Discovery of a paleontological specimen during any phase of the project shall result in a work stoppage in the vicinity of the find until it can be evaluated by a professional paleontologist. Should loss or damage be detected, additional protective measures or further action (e.g., resource removal), as determined by a professional paleontologist, shall be implemented to mitigate the impact.	Less than Significant	Construction Contractor	During Construction		
Hazards and Hazardous Materials					
The project could be located on a site which is included or		complied pursuant to Government	Code Section 65962.5 and as		
a result, would it create a significant hazard to the public of	or the environment.				
Mitigation Measure HAZ-1: Prepare a Site-specific Health And Safety Plan (HASP) for Construction Activities					
The construction contract specifications shall provide that a licensed hazardous materials professional shall prepare a site-specific HASP for construction activities. The HASP will establish protocols for preventing uncontrolled worker exposure to contaminated media during construction. The HASP will implement the following State and federal regulations to govern the protection of worker safety at potential hazardous material sites: • Worker education and training (Hazard Communication Standard) 29 CFR 1910.1200,	Less than Significant	Construction Contractor	Before Construction / During Construction		

	MONITORING AND REPORTING PROGRAM		
MITIGATIONS			
	Level of Impact After Mitigation	Responsible Party	Timing
1915.1200, 1917.28, 1918.90, and 1926.59,			
1910.1018 (inorganic arsenic)			
 Construction Safety Orders 8 CCR Division 1, 			
Chapter 4			
 Lead in Construction 8 CCR 1532.1 			
 General Industry Safety Orders 8 CCR 5214. 			
Inorganic Arsenic.			
Environmental Health Standards for Management			
of Hazardous Waste 22 CCR Division 4.5			
Upon operation of the project, no hazardous materials			
would be used at the crossings, and no hazardous			
materials would be released into the public.			

Source: Alameda CTC. 2022. Alameda CTC Rail Safety Enhancement Project: Berkeley (Cedar Street, Addison Street, and Bancroft Way) Initial Study.