

PROJECT SPONSOR

City of Livermore

PROJECT DESCRIPTION

The project will improve the connection from I-580 to the future Route 84 alignment along Isabel Avenue in Livermore. The improvements include constructing a new interchange at I-580, realigning Isabel Avenue to connect with the new interchange, realigning and extending Portola Avenue from East Airway Boulevard to Isabel Avenue and realigning East Airway Boulevard to conform to the new interchange configuration.


PROJECT STATUS

The project is being constructed in three segments. The northern and southern local road segments including all portions of the work outside of the state's right-of-way (ROW) in the City of Livermore were advertised, awarded and administered by the City of Livermore. The interchange segment includes all portions of the work within the state's ROW, including the main span across I-580, and was advertised, awarded and administered by Caltrans. This project has received Corridor Mobility Improvement Account (CMIA) bond funds which have strict project delivery requirements.

The construction contract for contract #1, South Local, was awarded in June 2009 and was completed February 2012. Contract #2, North Local, was awarded in June 2009; construction is complete. Construction work on Contract #3 began in August 2009 and the new Isabel interchange at I-580 / Route 84 opened to traffic in November 2011. A Ribbon Cutting Ceremony to celebrate completion of the project was held on March 30, 2012.

Isabel Avenue - Route 84 / I-580 Interchange

Project Number: 623.0 | April 2012



Project Highlights

- Completion of the project was celebrated with a Ribbon Cutting Ceremony held on March 30, 2012
- Contract closeout expected summer 2012

Project Fact Sheet

Isabel Avenue - Route 84 / I-580 Interchange

Project Number: 623.0

April 2012

PROJECT COST ESTIMATE	
Cost Estimate by Phase (\$ X 1,000)	
Scoping	\$ 0
PE/Environmental	\$ 11,100
Final Design (PS&E)	\$ 13,000
Right-Of-Way	\$ 24,000
Utility Relocation	\$ 0
Construction	\$ 62,112
Equipment Purchase	\$ 0
TOTAL Expenditures:	\$ 110,212

PROJECT FUNDING	
Funding by Fund Source (\$ X 1,000)	
Measure B	\$ 15,862
Federal	\$ 9,800
State	\$ 42,288
Regional	\$ 0
Local	\$ 42,263
Other	\$ 0
TOTAL Revenues:	\$ 110,213

PROJECT SCHEDULE								
Project Phase	Begin - End MM/YY	2010	2011	2012	2013	2014	2015	2016
PE/Environmental	2002 - 08/07							
Final Design (PS&E)	10/05 - 08/08							
Right-Of-Way	08/07 - 08/08							
Utility Relocation	01/09 - 01/10	■						
Construction	01/09 - 03/12	■	■	■				



Left: Aerial view of newly constructed Rte 84/ I-580 Isabel Interchange in Livermore, CA. Right: Ribbon Cutting Ceremony held March 30, 2012 to celebrate completion of the project.

Note: The information on this fact sheet is subject to periodic updates.