

PROJECT SPONSOR

Alameda County Public Works Agency

PROJECT DESCRIPTION

The project involves widening Lewelling Boulevard and East Lewelling Boulevard between Hesperian Boulevard and Meekland Avenue from two lanes to four lanes and constructing a median island, curb, gutters, sidewalks and other associated improvements.


PROJECT STATUS

The Alameda County Public Works Agency (ACPWA) completed the final plan line study and prepared a Project Study Report (PSR). The Environmental Document (ED) was approved in March 2005. This project is part of a larger scope of improvements to widen East Lewelling Boulevard to East 14th Street and to underground utilities within the project limits. It also includes the remainder of Alameda CTC PN 617.1 at the intersection of Hesperian and Lewelling Boulevards (formerly ACTIA 17B); sponsored by the City of San Leandro. The construction contract was awarded in November 2009; construction began in January 2010.

The contractor has completed irrigation connections in the median and sidewalk; has begun installation of trees on East Lewelling Blvd; is installing curb and gutter on the south side of Lewelling Blvd. EBMUD has completed installation of its waterline between Hesperian Blvd. and the UPRR track. The project is over 80% complete, with construction completion expected late summer 2012.

Lewelling / East Lewelling Boulevard Widening

Project Number: 613.0 | April 2012



Project Highlights

- The contractor has completed irrigation connections in the median and sidewalk and has begun installation of trees on East Lewelling Blvd. between the UPRR track and Meekland Ave.
- EBMUD has completed installation of its waterline on Lewelling Blvd. between Hesperian Blvd. and the UPRR track.
- The contractor has begun installing curb and gutter on the south side of Lewelling Blvd. between Hesperian Blvd. and Usher St.

Project Fact Sheet

Lewelling / East Lewelling Boulevard Widening

Project Number: 613.0 | April 2012

PROJECT COST ESTIMATE	
Cost Estimate by Phase (\$ X 1,000)	
Scoping	\$ 586
PE/Environmental	\$ 604
Final Design (PS&E)	\$ 502
Right-Of-Way	\$ 8,897
Utility Relocation	\$ 1,294
Construction	\$ 19,953
Equipment Purchase	\$ 0
TOTAL Expenditures:	\$ 31,836

PROJECT FUNDING	
Funding by Fund Source (\$ X 1,000)	
Measure B	\$ 13,104
Federal	\$ 0
State	\$ 4,290
Regional	\$ 0
Local	\$ 13,797
Other	\$ 109
Measure B From 17B	\$ 536
TOTAL Revenues:	\$ 31,836

PROJECT SCHEDULE								
Project Phase	Begin - End MM/YY	2010	2011	2012	2013	2014	2015	2016
Scoping	06/01 - 04/04							
PE/Environmental	05/04 - 06/05							
Final Design (PS&E)	03/05 - 04/09							
Right-Of-Way	10/06 - 12/10							
Utility Relocation	07/09 - 08/12							
Construction	07/09 - 08/12							



Trenching activities and placement of EBMUD waterline along E. Lewelling Blvd. in San Leandro, CA.



Newly textured sidewalk in front of the Orchard Supply Hardware store along E. Lewelling Blvd. in San Leandro, CA.

Note: The information on this fact sheet is subject to periodic updates.