

PROJECT SPONSOR

Alameda County Public Works
Agency
(ACPWA)

PROJECT DESCRIPTION

The project involved widening Lewelling Blvd. and East Lewelling Blvd. between Hesperian Blvd. and Meekland Ave. from two lanes to four lanes and constructing a median island, curb, gutters, sidewalks and other associated improvements.

PROJECT STATUS

The ACPWA completed the final plan line study and prepared a Project Study Report (PSR). The Environmental Document (ED) was approved in March 2005. This project was part of a larger scope of improvements to widen East Lewelling Blvd. to East 14th St. and to underground utilities within the project limits. It also included the remainder of the Hesperian Blvd. / Lewelling Blvd. Intersection Improvements project; sponsored by the City of San Leandro. The construction contract was awarded in November 2009; construction activities began in January 2010 and were completed October 2012. A ribbon-cutting ceremony to celebrate project completion was held on October 31, 2012.

Lewelling / East Lewelling Boulevard Widening

Project Number: 613.0 | Complete



Project Highlights

- The project was completed October 2012; a ribbon-cutting ceremony was held in San Lorenzo, Ca. on October 31, 2012

Project Fact Sheet

Lewelling / East Lewelling Boulevard Widening | Project Number: 613.0 | Complete

PROJECT COST ESTIMATE	
Cost Estimate by Phase (\$ X 1,000)	
Scoping	\$ 586
PE/Environmental	\$ 604
Final Design (PS&E)	\$ 502
Right-Of-Way	\$ 8,897
Utility Relocation	\$ 1,294
Construction	\$ 19,953
Equipment Purchase	\$ 0
TOTAL Expenditures:	\$ 31,836

PROJECT FUNDING	
Funding by Fund Source (\$ X 1,000)	
Measure B (2000)	\$ 13,104
Measure B (1986) From 17B	\$ 536
Federal	\$ 0
State	\$ 4,290
Regional	\$ 0
Local	\$ 13,797
Other	\$ 109
TOTAL Revenues:	\$ 31,836

PROJECT SCHEDULE								
Project Phase	Begin - End MM/YY	2010	2011	2012	2013	2014	2015	2016
Scoping	06/01 - 04/04							
PE/Environmental	05/04 - 06/05							
Final Design (PS&E)	03/05 - 04/09							
Right-Of-Way	10/06 - 12/10							
Utility Relocation	07/09 - 10/12							
Construction	07/09 - 10/12							



Note: The information on this fact sheet is subject to periodic updates.