CITIZENS WATCHDOG COMMITTEE 10th ANNUAL

Report to the Public

ALAMEDA County Transportation Commission

Measure B Sales Tax Activities

IN NOVEMBER 2000, ALAMEDA COUNTY VOTERS APPROVED MEASURE B, which extended the county's half-cent transportation sales tax to 2022 and set forth a 20-year Expenditure Plan. Measure B also established a Citizens Watchdog Committee (CWC) to review all Measure B expenditures on projects, programs and administration for compliance with the Expenditure Plan, and timely project delivery. The CWC reports its findings annually to the public. This 10th annual report covers expenditures during the fiscal year ending June 30, 2011 (FY10-11), and CWC activities since July 1, 2010. The CWC report states that audited income and expenditures were in compliance with specific caps, and the auditors did not identify any accounting concerns. The full report is available online at: http://www.AlamedaCTC.org/CWC2012Report.

Citizens Watchdog Committee Activities

CWC members performed a number of activities to ensure appropriate use of transportation sales tax funds, improve reporting processes and update funding agreements between Alameda CTC and fund recipients.

- Ongoing Programs and Capital Projects Watch (On-going): The CWC continued to watch specific programs and capital projects and to review any issues of concern.
- Quarterly Financials (On-going): The CWC received and reviewed quarterly financial statements.
- Independent Audits (November 2010, January 2012): The CWC met with and received presentations from independent auditors on expenditures and administrative caps. The auditors did not identify any accounting concerns.
- Review of Local Agency Expenditures (November 2010, March 2012): The CWC formed subcommittees to address the fund balances of the Cities of Fremont and Oakland, and Alameda County. The jurisdictions met with subcommittee members and provided explanations and plans for spending down fund balances, which the CWC will continue to monitor.
- Audit and Compliance Report Review (January 2011, January 2012): CWC members reviewed the FY09-10 and FY10-11 audits and compliance reports and requested more information from agencies and jurisdictions to help clarify expenditures. The CWC found no indication that funds were spent improperly.
- Compliance Report Process Improvements (May 2011): The CWC formed a subcommittee to review the annual compliance report forms which resulted in improved processes.
- Annual Report to the Public (July 2011, July 2012): CWC members formed a subcommittee to develop its annual report to the public. In July, the CWC held a public hearing to receive comments on the report.

- Master Programs Funding Agreement Review (November 2011): A subcommittee reviewed and provided input on the Alameda CTC's new Master Programs Funding Agreement for Alameda County, local jurisdictions and transit agencies, which receive Measure B and Vehicle Registration Fee funds.
- Information Received by CWC (On-going):
 The CWC received updates on the progress of the development of a new \$7.8 billion Transportation Expenditure Plan (TEP) that will augment and extend the county's existing half-cent transportation sales tax, if approved by voters in November 2012. The TEP requires an Independent Watchdog Committee, similar to the CWC.

The CWC also received updates on the Local Business Contract Equity Program goals, 70 percent for local and 30 percent for small, local businesses, that the Alameda CTC exceeded in FY10-11.

MEASURE B (MB) PASS-THROUGH FUND TOTALS FOR ALL PROGRAMS

Total	\$56,693,937	\$56,673,050	\$54,147,399		
WETA	\$275,215	\$175,867	\$1,825,246		
LAVTA	\$824,364	\$824,364	\$0		
Union City	\$1,366,974	\$934,739	\$3,847,656		
San Leandro	\$1,518,431	\$620,860	\$3,028,500		
Pleasanton	\$866,674	\$630,237	\$2,128,315		
Piedmont	\$364,058	\$154,374	\$678,570		
Oakland	\$10,394,863	\$11,833,171	\$10,910,118		
Newark	\$618,027	\$450,779	\$986,693		
Livermore	\$1,003,128	\$853,054	\$1,783,621		
Hayward	\$2,794,708	\$4,232,252	\$1,871,929		
Fremont	\$2,974,061	\$2,551,442	\$5,591,881		
Emeryville	\$250,982	\$79,621	\$648,885		
Dublin	\$443,313	\$475,476	\$1,165,478		
Berkeley	\$2,658,351	\$2,097,126	\$2,918,127		
Albany	\$376,663	\$487,744	\$19,506		
Alameda	\$2,211,551	\$3,527,020	\$3,538,906		
BART	\$1,499,702	\$1,499,702	\$0		
AC Transit	\$21,566,717	\$21,566,717	\$0		
ACPWA	\$2,553,569	\$1,676,708	\$10,779,347		
ACE	\$2,132,587	\$2,001,797	\$2,424,620		
Agency/ Jurisdiction	10-11 MB Distributions	10-11 MB Expended	Ending MB Fund Balance*		

For a description of projects and programs funded by these balances, see the corresponding agency compliance report at: http://www.alamedactc.org/app_pages/view/4135. The reported expenditures include reserves from prior years, which is why some jurisdictions report expenditures higher than receipts.

Summary of Expenditures

The <u>Alameda County Transportation Commission</u> (Alameda CTC) is responsible for administering the Measure B half-cent transportation sales tax

measure as well **FY10-11 Audited Expenditures** Direct Program and Project Management as congestion General management Administration and Oversight agency functions. \$3.6 million In fiscal year 2010-2011 (FY10-11), Measure B revenues totaled \$105.4 million. Transportation \$28.7 million Alameda CTC audited expenditures of \$140.8 million Highways and Streets \$52.4 million in FY10-11 were distributed as shown on this chart.



Measure B funds local streets and roads and mass transit services, improves bicycle and pedestrian safety, provides better access for seniors and people with disabilities, and improves highway efficiencies.

Alameda CTC Programs

Alameda CTC allocates 60 percent of Measure B funds, minus general administrative costs, primarily on a monthly, formula basis ("pass-through" funding) and through competitive grants to Alameda County, cities and transit agencies for programs. In FY10-11, Alameda CTC expended \$61.1 million in Measure B funds on programs.

Alameda CTC Projects

Alameda CTC allocates 40 percent of Measure B funds, minus general administrative costs, to capital projects. In FY10-11, Alameda CTC expended \$74.4 million on capital projects (see project status on back).

How to Get Involved

In addition to the CWC, the public serves on the Bicycle and Pedestrian Advisory Committee, the Citizens Advisory Committee and the Paratransit Advisory and Planning Committee. Join a committee or participate in public meetings. Visit www.AlamedaCTC.org to learn more, and folllow us on:



Project Status as of July 2012

ART Continues Annote Connector Construction September 2010 December 2013 44-1 63.8 89.1	Project	Project Name	FY10-11 Project Phase	FY11-12 Project Phase	Construction Start Date	Construction Completion Date	Total Project Cost Estimate (2012 \$)	2000 Expenditure Plan Measure B Commitment (1998 \$)	Measure B Commitment as of FY11-12 ¹ (2012 \$)
BART Worm Suines Extension	1	Altamont Commuter Express Rail	Construction		Various	Various	•		
MART Contends Albert Connector Construction September 2010 December 2013 484,1 45,8 89,1									224.4
Improvement									89.1
	4		Constructi	on on hold	September 2007	June 2015	14.8	5.0	6.4
The	5	Fruitvale Transit Village	Com	plete	October 2002	March 2004	13.5	3.5	4.4
Registrations Page Page	6	<u>Union City Intermodal Station</u>	Com	plete	June 2007	March 2012	47.0	9.2	12.6
Registro Received Received	7A ²		Environmental		January 2014	April 2016	218.8	8.7	10.4
88 1-680 Express Lane - Southbound	7B	San Pablo Corridor Rapid Bus	Com	plete	March 2008	December 2009	2.8	1.7	2.8
1883 1-680 Express Lane - Northbound Environmental TBD TBD TBD 14.7 20.0 19 Iton Hoose Transit Route Design TBD TBD		Telegraph Avenue Corridor Rapid Bus	Com	plete	June 2005	December 2009	11.2	9.5	11.2
		I-680 Express Lane - Southbound	Com	plete	October 2008	April 2012	36.6	11.1	15.2
10	8B ³	<u>I-680 Express Lane - Northbound</u>	Environ	mental	TBD	TBD	TBD	14.7	20.0
Improvements	9	Iron Horse Transit Route	Des	sign	TBD	TBD	11.1	4.5	6.3
Language	10		Scoping		N/A	N/A	11.1	6.0	8.1
Improvements			Complete		April 2009	May 2010	3.2	1.1	1.3
August 2012 32.0 10.3 13.8	12 4		Plant Establishment		June 2008	June 2011	33.2	9.2	11.5
Tossojara Roord Complete March 2007 Descended 2007 2.5 1.8 2.5	13/17B	and Hesperian Boulevard/Lewelling	Construction		July 2009	August 2012	32.0	10.3	13.8
Alixway Boulevard to Fallon Road Design November 2012 November 2014 S.0 2.1 2.7	14A		Complete		March 2009	December 2009	2.5	1.8	2.5
15	14B		Design		November 2012	November 2014	5.0	2.1	2.7
16	14C ⁵		Construction	Complete	January 2009	November 2011	7.8	6.0	7.8
17A Hesperian/Lewelling Boulevard Intersection Improvement - Stage 1 Complete June 2004 October 2006 7.9 6.6 7.9 18A Westgate Parkway Extension - Stage 1 Complete June 2004 October 2006 7.9 6.6 7.9 18B Westgate Parkway Extension - Stage 2 Design September 2012 January 2015 2.8 2.1 2.8 19 East 14th Street/Hesperian Boulevard/ 150th Street intersection Improvement Right-of-Way Design September 2013 May 2015 3.1 0.8 1.0 10 Newark Local Streets Rehabilitation Complete June 2003 February 2006 5.5 1.2 1.4 21 5 L238 Widening Complete September 2006 October 2009 131.8 66.0 81.0 22 L680/L880 Cross Connector Studies Scoping N/A N/A 2.5 1.0 1.2 23 Isabel Avenue - Route 84/L-580 Construction January 2009 April 2012 120.9 20.0 26.5 10 Interchange Tibor Tibo	15		Des	sign	July 2013	July 2015	27.0	19.5	27.0
18A Westgate Parkway Extension - Stage 1 Complete June 2004 October 2006 7.9 6.6 7.9 18B Westgate Parkway Extension - Stage 2 Design September 2012 January 2015 2.8 2.1 2.8 19	16	Oakland Local Streets Rehabilitation	Complete		July 2004	December 2006			5.3
188 Westgate Parkway Extension - Stage 2 Design September 2012 January 2015 2.8 2.1 2.8 19 East 14th Street/Hesperian Boulevard/ 150th Street Intersection Improvement Right-of-Way Design September 2013 May 2015 3.1 0.8 1.0 20 Newark Local Streets Rehabilitation Complete June 2003 February 2006 5.5 1.2 1.4 21 5 L-238 Widening Complete September 2006 October 2009 131.8 66.0 81.0 22 L-680/L-890 Cross Connector Studies Scoping N/A N/A 2.5 1.0 1.2 23 Isabel Avenue - Route 84/L-580 Construction January 2009 April 2012 120.9 20.0 26.5 interchange 24 Route 84 Expressway-North and South Design Construction March 2012 June 2016 127.1 70.0 96.5 25 Dumbarton Rail Corridor Environmental TBD TBD 755.0 14.7 19.4 26 L-580 Corridor/BART to Livermore Studies Environmental N/A N/A 20.1 8.7 11.8 27A 7 Vasco Road Safety Improvements Complete January 2005 June 2009 22.4 1.1 1.5 27B 7 L-80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C 7 L-880 Corridor Improvements in Oakland and San Leandro Design N/A N/A N/A 0.1 0.1 0.1 27F 7 Studies for Congested Segments/Locations Scoping N/A N/A N/A 0.1 0.1 0.1			Complete					0.5	0.6
Part Street Hesperian Boulevard Design and 150th Street Intersection Improvement Right-of-Way Design September 2013 May 2015 3.1 0.8 1.0		, , ,	Complete		June 2004	October 2006			7.9
20 Newark Local Streets Rehabilitation Complete June 2003 February 2006 5.5 1.2 1.4 21 5				sign	September 2012	January 2015	2.8	2.1	2.8
21 1-238 Widening Complete September 2006 October 2009 131.8 66.0 81.0		150th Street Intersection Improvement			·	,			1.0
22 L-680/L-880 Cross Connector Studies Scoping N/A N/A 2.5 1.0 1.2			Complete		June 2003	,			
Sabel Avenue - Route 84/I-580 Construction January 2009 April 2012 120.9 20.0 26.5		· · · · · · · · · · · · · · · · · · ·			•				81.0
24 Route 84 Expressway-North and South Design Construction March 2012 June 2016 127.1 70.0 96.5 25 Dumbarton Rail Corridor Environmental TBD TBD 755.0 14.7 19.4 26 I-580 Corridor/BART to Livermore Studies Environmental N/A N/A 20.1 8.7 11.8 27A Vasco Road Safety Improvements Complete January 2005 June 2009 22.4 1.1 1.5 27B I-80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C I-880 Corridor Improvements in Oakland and San Leandro Design N/A N/A 216.1 1.7 2.3 27D Countywide Transportation Plantransportation Expenditure Plan Complete N/A N/A 0.1 0.1 0.1		Isabel Avenue - Route 84/I-580							26.5
Dumbarton Rail Corridor Environmental TBD TBD 755.0 14.7 19.4 26 L-580 Corridor/BART to Livermore Studies Environmental N/A N/A 20.1 8.7 11.8 27A 7 Vasco Road Safety Improvements Complete January 2005 June 2009 22.4 1.1 1.5 27B 7 L-80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C 7 L-880 Corridor Improvements in Oakland and San Leandro Design N/A N/A N/A 216.1 1.7 2.3 27D 7 Countywide Transportation Plantransportation Expenditure Plan Complete N/A N/A N/A N/A N/A 0.1 0.1 0.1 27F 7 Studies for Congested Segments/Locations	24		Design	Construction	March 2012	June 2014	127 1	70.0	94.5
26 I-580 Corridor/BART to Livermore Studies Environmental N/A N/A 20.1 8.7 11.8 27A 7 Vasco Road Safety Improvements Complete January 2005 June 2009 22.4 1.1 1.5 27B 7 I-80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C 7 I-880 Corridor Improvements in Oakland and San Leandro N/A N/A 216.1 1.7 2.3 27D 7 Countywide Transportation Plantransportation Expenditure Plan Complete N/A N/A 0.1 0.1 0.1 27F 7 Studies for Congested Segments/Locations Scoping N/A N/A N/A 3.7 2.7 3.7		, ,							
27A 7 Vasco Road Safety Improvements Complete January 2005 June 2009 22.4 1.1 1.5 27B 7 I-80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C 7 I-880 Corridor Improvements in Oakland and San Leandro N/A N/A 216.1 1.7 2.3 27D 7 Countywide Transportation Plantransportation Plantransportation Expenditure Plan Complete N/A N/A N/A 0.1 0.1 0.1 27E 7 Studies for Congested Segments/Locations Scoping N/A N/A N/A 3.7 2.7 3.7									
27B ⁷ L80 Integrated Corridor Mobility Design Construction June 2011 September 2014 87.9 2.0 2.8 27C ⁷ L880 Corridor Improvements in Oakland and San Leandro 27D ⁷ Countywide Transportation Plantransportation Expenditure Plan Complete N/A N/A 0.1 0.1 0.1 27E ⁷ Studies for Congested Segments/Locations Scoping N/A N/A N/A 3.7 2.7 3.7									
27C ⁷ I-880 Corridor Improvements in Oakland and San Leandro 27D ⁷ Countywide Transportation Plan-Transportation Expenditure Plan Complete N/A N/A 216.1 1.7 2.3 N/A N/A 0.1 0.1 0.1 27E ⁷ Studies for Congested Segments/Locations Scoping N/A N/A N/A 3.7 2.7 3.7		, ,			,				
27D ⁷ Countywide Transportation Plan- Transportation Expenditure Plan Complete N/A N/A 0.1 0.1 0.1 0.1 0.1 0.1 0.1 0.1 0.1 0.1		I-880 Corridor Improvements in Oakland				•			2.8
27E 7 Studies for Congested Segments/Locations Scoping N/A N/A 37 27 37	27D ⁷	Countywide Transportation Plan-	Complete		N/A	N/A	0.1	0.1	0.1
	27E ⁷	Studies for Congested Segments/Locations	Scoping		N/A	N/A	3.7	2.7	3.7

¹ Alameda CTC allocates Measure B funds by project phase; see fact sheets or the website for additional details.

² The Commission approved an extension on March 22, 2012, for environmental clearance by March 31, 2013.

³ Total project funding amount shown includes southbound Express Lane costs plus \$20M of Measure B remaining for northbound.

⁴ Project cost does not include 1986 Measure B funding for the I-580/ Redwood Road Interchange Project component.

^{5 2000} Measure B funding for Project 14C exchanged for state funds and made available for Project 21.

⁶ The Commission approved an extension on March 15, 2011, for environmental clearance by March 31, 2013, and the Commission approved the addition of a full funding plan on March 31, 2013.

⁷ Project funded with the Congestion Relief Emergency Funds. Measure B total for project 27D is \$50,000.

⁸ Total project costs reflect a combination of Measure B funds and other funding sources.