

580 WB HOV, Segment 1 – East

EA – 2908C

04-ALA-580 – PM R8.4/R14.6 - **WB HOV, Segment 1 – East** Segment (Isabel Avenue to Greenville Road)

Construction Capital - \$73.8M CMIA bond - \$49.3M (\$42.8M cap + \$6.5M sup)

- Construct a WB HOV Lane
- Construct auxiliary lane (Isabel Avenue to Vasco Road)
- Construct a soundwall (west of Vasco Road)
- Rehab the existing pavement

PAED – 1/26/10 (A)

DOE – 11/18/11 (A)

PSE-HQ – **3/12/12**

o Project currently in DOE

RWC – **3/16/12**

RTL – **4/20/12**

CTC Vote – **4/25/12 (April)**

Award – **Aug '12**

Right of Way – by County of Alameda; RON by Alameda County Board of Supervisors

4 private + 1 Public parcels = 5 total parcels

- All offers have been made – 10/15/11 (A)
- Commercial parcels: none
- Private parcels: (3 parcels easements + TCEs)
- Private TCEs: 1 TCE (private) – parcel dropped
- Public parcels: 1 parcel (easement)
- All parcels have been obtained, **RWC2 target 3/16/12**

Permits –

- US Army Corp 404 – 3/1/11(A)
- DFG 1600 – 3/2/11 (A); ITP issued 11/8/11 (A)
- Water Board 401 – 7/11/11 (A)
- USFWS – BO amendment approved – 11/28/11 (A)

Agreements –

- Construction coop – 12/23/11 (A)
- **PM2.5 needed for E-76** – Hot Spot Analysis 2/17/12 (A)
 - o MTC Air Conformity Task Force 2/23/12 (A)
 - o EPA and MTC Air Conformity Task Force concurrence target 3/7/12 (A)
 - o 15-day public notice 3/9-3/26, notice to begin 3/9 received
 - o FHWA determination **4/16/12**

580 WB HOV, Segment 2 – West

EA – 2908E

04-ALA-580 – PM R14.6/R21.6 - **WB HOV, Segment 2** – West Segment (San Ramon Road to Isabel Avenue)

Construction Capital - \$61.1M CMIA bond - \$52.3M (\$45.6M cap + \$6.7M sup)

- Construct a WB HOV lane
- Construct a WB auxiliary lane (Airway Blvd to Fallon Road)
- Rehab the existing pavement

PAED – 1/26/10 (A)

DOE – 9/23/11 (A)

PSE-HQ – 10/24/11 (A)

o Project in HQ-OE working to RTL

RWC – **3/23/12**

RTL – **4/20/12**

CTC Vote – **4/25/12 (April)**

Award – **Aug '12**

Right of Way – by County of Alameda

RONs by Alameda County Board of Supervisors

4 private + 3 Public parcels = 7 total parcels

- All offers have been made: 10/15/11 (A)
- Commercial parcels: 4 parcels (2 partial fee + TCEs and 2 easements + TCEs)
 - o NOI letter sent on 4 commercial parcels 12/16/11 (A)
 - o RON Hearing 2/14/12 (A)
 - o 2 parcels obtained, 2 parcels have RONs o working to RWC3W
- Public parcels: 2 parcels (partial fee + TCEs); obtained
- Public TCE: 1 TCE only (public); obtained

Permits –

- US Army Corp 404 – 3/1/11 (A)
- DFG 1600 – 3/2/11 (A); ITP issued 11/8/11 (A)
- Water Board 401 – 7/11/11 (A)
- USFWS – BO amendment approved – 11/28/11 (A)

Agreements –

- Construction coop – 12/07/11 (A)
- **PM2.5 needed for E-76** – Hot Spot Analysis 2/17/12 (A)
 - o MTC Air Conformity Task Force 2/23/12 (A)
 - o EPA and MTC Air Conformity Task Force concurrence target 3/7/12 (A)
 - o 15-day public notice 3/9-3/26, notice to begin 3/9 received
 - o FHWA determination **4/16/12**