

## EB HOV, Segment 3 – Aux Lane

### EA – 2908U

04-ALA-580 - PM R7.8/R19.1 – EB HOV, Segment 3 – Aux Lane (Hacienda Drive to Greenville Road)

Construction Capital - \$39.9M      CMIA bond - \$21.5M (\$19.0M cap + \$2.5M sup)

- Construct Aux lane (Isabel Avenue to First Street) (2.5 miles)
- Construct the final AC pavement lift across all lanes for entire limits
- Add all pavement necessary for future EB HOT project
- Construct SW (deleted from Isabel project during construction)
- Widen two bridges (WBHOV scope) on eastbound side (Arroyo Las Positas)

PAED – ED 11/28/11 (A); PR – 12/8/11 (A)

DOE – 12/15/11 (A)

PSE-HQ – **3/23/12 (A)**

RWC – **4/30/12**

o working towards RWC3W

RTL – **4/30/12**

o currently working with HQOE to RTL

CTC Vote – **5/23/12 (May)**

Award – **Sept '12**

Right of Way – by County of Alameda

RON by Alameda County Board of Supervisors

7 +1 private + 6 Public parcels = 14 total (one parcel split)

- All offers targets Dec 27, 2011 – Jan 6, 2012 (A)
- Commercial parcels: 1 parcels (easement + TCE) obtained
- Private parcels: 1 parcel (easement + TCE) obtained      o **8 private parcels, 6 parcel obtained**
- Private TCEs: (5+1=6) TCEs only      o **2 private TCEs only remaining**
- Public parcels: 3 parcels (2 fee + easement + TCE)(1 fee + easement)
- Public TCEs: 3 TCEs only      o **2 obtained, 4 public parcels remaining**
- Status: NOIs issued 2/17/2012 (A), **RONs approval 4/3/12** (A) by Alameda County Board of Supervisors
  - o 4 public parcels on Zone 7 Board 4/18/12, then on Alameda County Supervisors Board 4/24/12

### Permits –

- Joint Aquatic Resource Permit submittal to all three regulatory agencies – 2/14/12(A)
  - o BO obtained 2009, amended BO obtained 11/2011 (A)
  - o CDFG 1600 – notification 3/18/12 (A), target approval **4/30/12**
  - o US Army Corp 404 – target approval **4/30/12**
    - Overall nationwide permit needs re-authorization, Department working on this
  - o Water Board 401 - target approval **4/20/12**
    - Addressing comments (more water quality mitigation needed)

### Agreements –

- Construction coop – ACTC approved draft 12/7/11 (A), final version approved 2/14/12 (A)