



PROJECT SPONSOR

Alameda County Public Works Agency (ACPWA)

PROJECT DESCRIPTION


The project improved access to and from I-580 in Castro Valley. The improvements included creating a full interchange at Redwood Road (i.e. adding a new eastbound on-ramp and westbound off-ramp), constructing a new eastbound off-ramp from I-580 to Grove Way and the removal of two existing ramps: the eastbound off-ramp to Center Street and the westbound on-ramp from Castro Valley Boulevard.

PROJECT STATUS

The Project Study Report (PSR) was approved by Caltrans and the Federal Highway Administration (FHWA) in January 2005. In December 2005, the ACTA Board adopted Amendment No. 1 to the 1986 Expenditure Plan which provided funds for this project. Environmental clearance was obtained in March 2007, the Final Project Report (PR) was approved by Caltrans in May 2007 and the construction contract was awarded in July 2008. Construction began in September 2008 and was completed in September 2010. November 2013 marked the end of the three year plant establishment period.

I-580 / Castro Valley Interchange Improvements

Project Number: 612.0 | Complete



Project Highlights

- The project was completed and open to the public in September 2010
- The construction contract has been accepted
- Alameda CTC provided landscape maintenance during the three year plant establishment period which ended November 2013

Project Fact Sheet

I-580 / Castro Valley Interchange Improvements

Project Number: 612.0

Complete

PROJECT COST ESTIMATE	
Cost Estimate by Phase (\$ X 1,000)	
Scoping	\$ 600
PE/Environmental	\$ 500
Final Design (PS&E)	\$ 3,855
Right-Of-Way	\$ 5,410
Utility Relocation	\$ 600
Construction	\$ 19,985
Equipment Purchase	\$ 0
TOTAL Expenditures:	\$ 30,950

PROJECT FUNDING	
Funding by Fund Source (\$ X 1,000)	
Measure B	\$ 11,525
Federal	\$ 1,906
State	\$ 4,814
Regional	\$ 0
Local (1986 Measure B)	\$ 15,000
Other	\$ 0
TOTAL Revenues:	\$ 33,245

PROJECT SCHEDULE								
Project Phase	Begin - End MM/YY	2010	2011	2012	2013	2014	2015	2016
Scoping	01/03- 05/04							
PE/Environmental	06/04 - 01/07							
Final Design (PS&E)	07/05- 11/07							
Right-Of-Way	07/05 - 01/08							
Utility Relocation	03/08- 03/09							
Construction / Closeout	09/08 - 07/11							
Plant Establishment	07/11 - 11/13							



Note: The information on this fact sheet is subject to periodic updates.